BRHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Improvements to Roads and Drains at Bharathnagara main Road in Ward No 06 Thanisandra village Limit	
2	Estimate Cost	60.00 Lakhs	
3	Administrative Approved No and Date	539/13-14, Date. 23.12.2013	
4	Technical sanction No. and Date	199/13-14, Date. 23.12.2013	
5	Job Code No. and P Code No.	006-14-000063	
6	Tender Direct Entrested to KRIDL	KRIDL	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	Not Applicable	
8	Tender Approved Details	Not Applicable	
9	Work Order No and Date	419/2013-14, Date. 21.02.2014	
10	Stipulation time of Completion	90 Days	
11	Actiual Date of Commencement	02.09.2014	
12	Actiual Date of Completion	24.09.2014	
13	Delay if any	Nil	

14	Reson for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verfied	Enclosed	
18	Date of Inspection	06.08.2015	
19	MB No. and Page No.	Mb No. 2518 Page No. 251713-251725	
20	BR No. and Date	367/31.09.2014	
21	Test Result	Quality Test Report submitted by Civil tech lab is verified and Enclosed	
22	Section officer	Sri K Devegowda JE	
23	Sub Division Office	Sri Shivakumar Goudar AEE Byatarayanaprua Sub Division	
24	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

Executive Engineer
Byatarayanapura Division
Yalahanka Zone, B.B.M.P.
Bangalore-560092

6/8/15
Y C Kale gowda
Executive Engineer (Retd)

Name of Wrok: Improvements to Roads and Drains at Bharath Nagar Main Roads in Ward No. 6 in Thanisandra Village Limits